



Am-Liner East, Inc.

WEEK ENDING DATE:

7-15-2023

WEEK#: 28

Superintendent

DJ Rebuffoni

JOB #:

20-19

Project Manager

CHRIS PACE

DATE	Job #	LOCATION	SIZE/ MM	ID Verified By	LENGTH	TAPS	PHASE/GRID	
7/9/2023 SUN	22-29							best western
								25 willow springs rd
								Lexington va
7/10/23 MON	20-19	102 OAKVIEW DR						INSTALL LINER
		10FT PR-04-016 TO PR-04-191	6X4.5MM	DR	476	3		
7/11/23 TUES	20-19	SUNSET DR						INSTALL LINER
		8FT PR-04-029 TO PR-04-142	6X4.5MM	DR	183	1		TV LINES FOR WEEK 29
7/12/23 WED	20-19	611 STONEWALL ST						INSTALL LINER
		8FT JA-07-034 To JA-07-034B	6X4.5MM	DR	112	1		
7/13/23 THUR	20-19	8 HAMRIC ST						INSTALL LINER
		8FT PR-04-061 TO PR-04-146	6X4.5MM	DR	135	?		FLAGGERS NEEDED
7/14/2023 FRI								
7/15/23 SAT								NO WORK SCHEDULED
				TOTAL	906	5		